



E-LIBRARY UPDATE

Construction Update Week 3

Ok, I know you have been wondering where the update for week 2 was, no need to panic there wasn't one. Construction had been at a stand still for a week on the account we have been waiting for steel to be fabricated. But in the last 5 working days 80% of the walls have been erected and 8 roof beams each weighing 190 kgs have been installed. And they have even found time to put the white fire and water retardant blankets on the walls. We are currently a week behind schedule but site manager Cory is confident that he will catch up in the blink of an eye. The Steel Frame is also due to be installed this monday so that is something to watch out for.

Written and prepared by Simon Pallot.